

**Master Planning Committee
of
University of Alaska Fairbanks**

MEMORANDUM

Date: July 17, 2009

To: Brian Rogers, Chancellor


Approved

7/21/09
Date

From: Rich Boone, Chair *Rich Boone*

Re: MPC Recommendation 2009-06 – ATCO Units Near Arctic Health
Research and O'Neill Buildings

On July 9, 2009, Jonathan Shambare of Facilities Services presented to the UAF Master Planning Committee a proposal (attached) for the placement of two modular units near the Arctic Health Research and O'Neill building.

After discussion, a motion was unanimously passed (8 – 0):

"The MPC recommends placement of two ATCO units west of the Arctic Health Research Building, placing one unit farther to the south to minimize impact on the existing picnic area to the north. MPC also approves placement of an ATCO unit to the north of the O'Neill Building."

If you are in agreement with the MPC recommendation as stated above, please indicate your approval at the top portion of this document.

dIm

Attachment (as stated)


UAF Modular Units

Site Selection Criteria

- Close proximity to AHRB and O'Neill for student and faculty access.
- Readily available access to UAF Utilities especially telephone and electrical power, available from AHRB on the west and the O'Neill building, to the south.
- Modular's are required to address an immediate lack of office space on West Ridge, allowing graduate students to move out of the main buildings and freeing up offices for faculty that have been hired but have no office yet.
- Site large enough for use of the facility and fire department access.

UAF Modular Units

Site Plan



AHRB Modular Unit



MODULAR UNIT:

APPROXIMATELY 20'X50', SINGLE STORY STRUCTURE THAT CAN HOUSE UP TO 10 GRADUATE STUDENTS
WHITE METAL SIDING WITH REATED LUMBER DECKS, SKIRTED AROUND THE BOTTOM TO MATCH GRADE

O'Neill Modular Unit

